



Tampa Bay Regional Planning Council

ARS

Annual Report Summary

9455 Koger Blvd., Suite 219, St. Petersburg, FL 33702
 Phone (727) 570-5151 Suncom 513-5066 FAX (727) 570-5118
 www.tbrpc.org

**DRI #116 - TAMPA TELECOM PARK (FORMERLY GTE/COLLIER - 326)
 CITY OF TEMPLE TERRACE
 RY 2001-02**

On March 29, 1985, the Temple Terrace City Council granted a Development Order (Ordinance No. 544) to GTE Realty/Collier Enterprises for a 326-acre office/corporate park development located southwest of the Fletcher Avenue/I-75 intersection in the City of Temple Terrace. The project has received specific approval through Phase IV-a.

The Development Order has been amended a total of five times, the latest occurring on July 20, 1999 (Ordinance No. 1001). The amendments have cumulatively: revised the phasing schedule and subdivided Phase IV; adopted a land-use equivalency matrix; altered the developer's transportation proportionate share; provided cumulative extensions of six years, 13 years, ten years, ten years and 12 years for Phases I, II, III, IV-a and IV-b, respectively; and extended the Development Order expiration date by nine years, seven months and 18-days to December 31, 2009.

PROJECT STATUS

The following represents the revised phasing schedule for the project:

PHASE	BUILDOUT	OFFICE (G.L.A.)	SVC. CENTER (G.L.A.)	INDUSTRIAL (G.L.A.)	COMMERCIAL (G.L.A.)	HOTEL (Rooms)
I	1992	330,000	270,000	300,000	0	0
II	2002	420,000	130,000	300,000	50,000	350
III	2002	700,000	300,000	100,000	0	0
IVa	2005	200,000	0	0	0	0
IVb	2007	400,000	300,000	100,000	0	0
TOTAL		2,050,000	1,000,000	800,000	50,000	350

Development this Reporting Year: construction of a 16,000 sq. ft. office/medical office was constructed during the reporting year.

Cumulative Development: cumulative development is comprised of: 1,022,433 sq. ft. of office space, 132,479 sq. ft. of service center, 125,713 sq. ft. of industrial space and 173 hotel rooms.

Projected Development: no specific development activity has been identified for the next reporting year.

SUMMARY OF DEVELOPMENT ORDER CONDITIONS

1. The daily sewer and water consumption rates were reported in Exhibit B of the Annual Report. The developer has identified the current water and sewer demand rates to be 37,236 gallons per day (gpd). Five-year estimates of these rates were also provided in this Table as

required by Condition 4.J.4. As identified in this Table, the estimated water/sewer demand in June 2007 will be 108,900 gpd.

2. The developer submitted traffic counts in the annual report, as conducted on June 3-6, 2002. However, due to a counter malfunction, the northbound Telecom Drive traffic counts were reassessed from June 10-13, 2002. Results convey 1,572 a.m. peak hour trips, 1,423 p.m. peak hour trips (510 IN/913 OUT) and 9,489 total daily trips. This represents a significant disparity from the 1,354 a.m. peak hour trips, 1,362 p.m. peak hour trips (133 IN/1,221 OUT) and 10,940 total daily trips reported in conjunction with the RY 2000-01 Annual Report. Revised Condition 4.N.1. (Ordinance No. 1001) authorizes the following p.m. peak hour trip generation rates for each phase: Phase I - 1,227 trips (308 IN/919 OUT); Phase II - 1,975 trips (561 IN/1,414 OUT); Phase III - 2,903 trips (660 IN/2,243 OUT); Phase IV-a - 3,132 trips (699 IN/2,433 OUT); and Phase IV-b - 3,859 trips (821 IN/3,038 OUT).
3. The developer has previously completed the North I-75 Corridor Environmental Study, as required and referenced in Condition 4.AA.
4. The developer has additionally provided a Drainage Basin Report specifying the actual run-off coefficient per basin and the five-year projections of cumulative run-off coefficients per drainage basin (Conditions 4.J.11. and 4.GG.8). These deliverables were provided as Exhibits D-1, D-2 and D-3.
5. As identified in Section 4 of the Development Order, it is hereby noted that the buildout dates associated with Phase 2 and 3 expire in 2002.

DEVELOPER OF RECORD

Collier-GTER Joint Venture, Attention: Jeffrey M. Birr, Vice-President, 3003 Tamiami Trail, Suite 400, Naples, FL 34103 is the firm responsible for adhering to the conditions of the Development Order.

DEVELOPMENT ORDER COMPLIANCE

The project appears to be proceeding in a manner consistent with the Development Order. The City of Temple Terrace is responsible for ensuring compliance with the terms and conditions of the Development Order.