



Tampa Bay Regional Planning Council

# ARS

## Annual Report Summary

4000 Gateway Centre Blvd., Suite 100, Pinellas Park, FL 33782  
 Phone (727) 570-5151 Suncom 513-5066 FAX (727) 570-5118  
 www.tbrpc.org

### DRI #166 - WESLEY CHAPEL LAKES PASCO COUNTY RY 2006-07

On December 19, 1989, the Pasco County Board of County Commissioners (BOCC) granted a Development Order to Lee E. Arnold, Jr., Trustee for a four-phase, 2,150-acre, multi-use development located in south central Pasco County, approximately four miles east of I-75. The project extends from the Pasco-Hillsborough County line north to S.R. 54.

The Development Order has been amended six times, most recently on June 27, 2006 (Resolution No. 06-271). The amendments have cumulatively: extended the commencement, the phase buildout dates and the Development Order expiration date; provided alternative transportation mitigation; amended the entitlements within each phase; updated the Phase 1 proportionate share amount; eliminated the provision for 1,000 elderly units; modified Map H to relocate school and park sites, delete golf course and depict updated wetland delineations; modified the school dedication language and provisions regarding the FDOT S.R. 56 Reevaluation Study (from Meadow Pointe to the eastern project limits); and clarify the deadlines for the S.R. 56 construction. The Development Order expires on December 31, 2030. The anniversary date for the Annual Report is December 19<sup>th</sup>.

The approved phasing schedule is as follows:

PHASE	BUILDOUT	OFFICE (Sq. Ft.)	COMMERCIAL (Sq. Ft.)	RESIDENTIAL (Units)
1	2010	0	220,000	4,520
2*	2015	100,000	350,000	0
3*	2020	100,000	350,000	0
4*	2024	193,200	241,800	0
TOTAL		393,200	1,161,800	4,520

\* - Specific approval of Phases 2-4 is contingent upon further transportation and air quality analyses.

### **PROJECT STATUS**

***Development this Reporting Year:*** it appears that no lots were developed and platted, 161 lots were sold and 285 homes have been constructed and received Certificates of Occupancy during RY 2006-07.

***Cumulative Development:*** the number of developed and platted lots remains at 2116, 1,920 lots have been sold and 1,837 homes have been constructed and received Certificates of Occupancy. Non-residential development has not been initiated to date.

**Projected Development:** no specific development activity has been identified for the next reporting year.

### **SUMMARY OF DEVELOPMENT ORDER CONDITIONS**

1. The developer has previously submitted the required *Master Drainage Plan* (Condition E.2.c.); the *Air Quality Impact Analysis* prepared for Phase 1 (Condition E.6.a.); and the *Wetland/Lake Management Plan* (Condition E.3.b.).
2. The developer has submitted the results of the semi-annual surface water quality and hydroperiod monitoring programs within the Annual Report in accordance with Conditions E.2.c.(3) and E.3.c., respectively. The monitoring was conducted on April 5, 2007 and September 7, 2007. The results indicated that the “color values” (Locations SW-1 & SW-2) and iron levels (Locations SW-1, SW-2 & DW-2) are in excess of state standards, each of which “should be of no concern.” The Developer has attributed the elevated iron levels to being “normal for the region.” As required, monitoring results shall continue to be included in all subsequent Annual Reports rather than under separate cover.
3. The developer has submitted the results of the traffic monitoring conducted on October 3-4, 2007. The results revealed that the project is generating 1,532 p.m. peak hour trips (i.e. 921 Inbound/611 Outbound), which is 46.20% of the 3,316 p.m. peak hour trips approved for the project (i.e. 1,977 Inbound/1,339 Outbound).
4. Prior to Phase 2 approval, in accordance with Conditions E.11.b. & E.16.e., respectively, the developer shall establish a *Transportation Systems Management* program to divert trips from the p.m. peak hour and submit a *Housing Affordability and Implementation Plan*.

### **DEVELOPER OF RECORD**

Wesley Chapel Lakes, Inc., Attention: Jared D. Brown, President and General Partner, 17757 U.S. Highway 19 North, #275, Clearwater, FL 33764 is the entity responsible for adhering to the conditions of the Development Order.

### **DEVELOPMENT ORDER COMPLIANCE**

The project appears to be proceeding in a manner consistent with the Development Order. Pasco County is responsible for ensuring compliance with the terms and conditions of the Development Order.