



# ARS

## Annual Report Summary

4000 Gateway Centre Boulevard, Suite 100, Pinellas Park, FL 33782  
 Phone (727) 570-5151 / FAX (727) 570-5118  
 www.tbrpc.org

### DRI #66 - TARA MANATEE COUNTY RY 2007-08

On November 13, 1980, Manatee County granted a Development Order to Tara, Ltd., for the above-referenced DRI, a 1,137-acre, multi-use development located southwest of the State Road 70/I-75 intersection in Manatee County. The development was approved to contain: 4,040 dwelling units; a 54,000 sq. ft. service center; a 125,000 sq. ft. community shopping mall; a 50,000 sq. ft. commercial service plaza; an 18-hole golf course; a restaurant; an auto service station; and a 150-unit motel. Buildout of the three phases was scheduled to occur in 1985, 1990 and 1995, respectively. The anniversary date for the Annual Report is November 13<sup>th</sup>.

The Development Order has been amended eight times, most recently on May 9, 2006 (Ordinance No. 06-35). The amendments have cumulatively approved: a postponement for the siting of an elevated water tower; modifications of the project entitlements and phasing schedule; relocation of commercial uses; extensions of the Phase II and III buildout and Development Order expiration dates; recognition of a potential exchange of 4,667 sq. ft. of commercial for an additional 10 hotel rooms; construction of two 80-room hotels in lieu of a single 160-room hotel; renaming of Parcels "II-H" and "II-I" to Parcel "III-Z" and "III-AA," respectively; and increased the Subphase III-R Commercial by 75,000 sq. ft. Manatee County adopted Ordinance No. 07-130 to universally extend the phase buildout and Development Order expiration dates associated with all active Manatee County DRIs by a three-year period in accordance with recent revisions to Subsection 380.06(19)(c), F.S. As extended, the Development Order expires on November 13, 2010.

The approved phasing schedule is as follows:

PHASE	BUILDOUT	RESIDENTIAL (Units)	RETAIL OR OFFICE (Sq. Ft.)
I	1980-1994	719	84,901
II	1995-2003	299	17,700
III	1996-2010	1,701	333,899
<b>TOTAL</b>		<b>2,719</b>	<b>436,500</b>

\*NOTE: Residential units represent any combination of single family and multi-family units. The developer is authorized to construct two 80-room hotels in lieu of 74,667 sq. ft. of commercial space.

### PROJECT STATUS

**Development this Reporting Year:** it appears that 14,406 sq. ft. of Commercial was completed. In addition, the Developer has disclosed that construction of the Lot 3 Hotel site and 40,600 sq. ft. of Retail on Lot 4 has been initiated.

**Cumulative Development:** a total of 2,182 residential units have been completed in addition to 113,327 sq. ft. of commercial space, 8,000 sq. ft. of office space and two 18-hole golf courses have all been developed.

**Projected Development:** The developer anticipates completion of: 40,600 sq. ft. of Commercial (Phase III-U/Lot 4), Hotel Sites (Phase III-U/Lots 1 & 3), Office (Phases III-Z & III-V/Lots 5 & 6) and a 5,517 sq. ft. Restaurant (Phase III-U/Lot 2).

### **SUMMARY OF DEVELOPMENT ORDER CONDITIONS**

1. The Developer has provided the results of semi-annual “Water Quality and Flow Monitoring” as conducted on May 28, 2008 and September 29, 2008. The results indicated that the measured parameters “are in compliance with applicable State Water Quality Standards” with the exception of dissolved oxygen (at “Station R”) and total coliform bacteria (at “Station SW-8”). However, it is noted that variations of these parameters are typical of the area.
2. The Developer has previously asserted that all required Tara Boulevard/S.R. 70 intersection improvements have been completed, as well as the installation of traffic signals at the S.R.70/I-75 northbound and southbound on-ramps.
3. The Developer conducted traffic monitoring during 2008 in accordance with Condition 7.F. In conclusion, I-75 was analyzed between University Parkway and S.R. 70 and determined to operate at LOS “C” (Northbound traffic) and LOS “D” (Southbound traffic), each acceptable levels of service. The S.R. 70/Tara Boulevard was also assessed and determined to operate at LOS “D.” If, at some point, either or both of these facilities were to operate at an unacceptable LOS, the applicant must demonstrate that the project is contributing less than 6.6 percent of the overall LOS “C” standard service volume for the specified I-75 segment and less than 48.2 percent of the overall LOS “D” standard service volume at the S.R. 70/Tara Boulevard intersection. Updated monitoring results shall continue to be included in all future Annual Reports.
4. In accordance with Condition 8.D.(1), the Developer has additionally provided the p.m. peak hour directional traffic volumes along S.R. 70 at the various intersections between the project and U.S. 301.

### **DEVELOPER OF RECORD**

Tara-Manatee, Inc., 3050 N. Horseshoe Drive, Suite 105, Naples, FL 34101, remains the entity responsible for adhering to the conditions of the Development Order.

### **DEVELOPMENT ORDER COMPLIANCE**

The project appears to be proceeding in a manner consistent with the Development Order. Manatee County is responsible for ensuring compliance with the terms and conditions of the Development Order.