



# BRS

## Biennial Report Summary

4000 Gateway Centre Boulevard, Suite 100, Pinellas Park, FL 33782  
Phone (727) 570-5151 / FAX (727) 570-5118  
www.tbrpc.org

### **DRI #253 - THE GROVE AT WESLEY CHAPEL PASCO COUNTY RYs 2009-11**

On March 22, 2005, Pasco County granted a Development Order (Resolution No. R05-156) to Oakley Groves, Inc. for a 120± acre, mixed-use development located along the western side of I-75, east of Oakley Boulevard and approximately one-third of a mile north of S.R. 54 in southern Pasco County.

The Development Order authorizes specific approval of the project with an established buildout date of May 10, 2010 and a corresponding Development Order expiration date of May 1, 2018.

The Development Order has been amended twice, most recently on February 10, 2009 (Resolution No. 09-116). The Amendments have cumulatively: authorized Movie Theatre and Hotel as approved uses at the expense of other project uses; deleted “Auto Mall” as a alternative project use; recognized new ownership (i.e. “Oakley Groves Development LLC”); recognized change of project name (to “the Grove at Wesley Chapel”); added four parcels (i.e. Parcel “E”/21.5 acres, Parcel “B”/25.86 acres, Parcel “C”/8.27 acres and Parcel “D”/6.69 acres) totaling 62.32 acres to the project; corresponding Master Development Plan modifications; and extended buildout by one year (to May 1, 2011) with no effect on the Development Order expiration date. The buildout date was subsequently extended by an additional five years (to May 1, 2016) in association with a 2007 revisions to Subsection 380.06(1)(c), F.S. and the enactment of SB 360 by the legislature in 2009. The Development Order subsequently expires on May 1, 2021.

The revised project entitlements are as follows:

<b>PROJECT BUILDOUT</b>	<b>COMMERCIAL (Sq. Ft.)</b>	<b>MOVIE THEATRE (Seats)</b>	<b>RESIDENTIAL (M.F. Units)</b>
May 1, 2016	789,295	2,738	300

### **PROJECT STATUS**

***Development this Reporting Year:*** no development activity occurred during the reporting period.

***Cumulative Development:*** 360,525 sq. ft. of Commercial and a 2,738-seat Movie Theatre were completed. In addition, Dayflower Road and Gateway Boulevard have been constructed and the Oakley Boulevard Improvements completed.

***Projected Development:*** no development activity has been identified for the next reporting period.

## **SUMMARY OF DEVELOPMENT ORDER CONDITIONS**

1. The *Groundwater Monitoring Plan* was previously approved by the County, FDEP, SWFWMD and TBW in accordance with Condition 5.c.(5). The results of the subsequent November 29-30, 2010 monitoring event were provided as part of the Biennial Report. Such monitoring shall continue to be provided as part of each Biennial Report through buildout.
2. The Developer has previously submitted the *Nuisance and Exotic Plant Management Plan* in accordance with Condition 5.g.(3).
3. The Developer has previously reported satisfying the transportation proportionate share obligation of \$3,302,907.00 (in 2003 dollars), as outlined in Condition 5.l.(1)(a), through the payment \$5,086,477.00 on May 8, 2007 to Pasco County. The payment was utilized to accelerate the widening of S.R. 54 from four to six lanes between I-75 and C.R. 581, a Pipeline Project identified in Exhibit F of the Development Order.
4. The Developer has asserted that “*all required access related improvements for each phase of development have been completed*” in accordance with Condition 5.l.(2) and the approved Roadway Master Plan.
5. The Developer has established a biennial monitoring program to provide external p.m. peak hour traffic counts of the project entrances in accordance with Conditions 5.m.(1) & (2). The monitoring results shall serve as verification that the project does not exceed the approved trips. The results of the November 16, 2010 monitoring event were included in the Biennial Report indicating that the project is generating 826 (422 Inbound/404 Outbound) of the 2,589 (i.e. 1,274 Inbound/1,315 Outbound) approved trips.

## **DEVELOPER OF RECORD**

Oakley Grove Development, LLC (Attention: Paul Bacon), 180 Glastonbury Boulevard, Glastonbury, CT 06033 is the firm responsible for adhering to the conditions of the Development Order.

## **DEVELOPMENT ORDER COMPLIANCE**

The project appears to be proceeding in a manner consistent with the Development Order. Pasco County is responsible for ensuring compliance with the terms and conditions of the Development Order.