



# ARS

## Annual Report Summary

4000 Gateway Centre Boulevard, Suite 100, Pinellas Park, FL 33782  
Phone (727) 570-5151 / FAX (727) 570-5118  
www.tbrpc.org

### DRI #166 - WESLEY CHAPEL LAKES PASCO COUNTY RY 2011-12

On December 19, 1989, the Pasco County Board of County Commissioners (BOCC) granted a Development Order to Lee E. Arnold, Jr., Trustee for a four-phase, 2,150-acre, multi-use development located in south central Pasco County, approximately four miles east of I-75. The project extends from the Pasco-Hillsborough County line north to S.R. 54.

The Development Order has been amended seven times, most recently on January 11, 2011 (Resolution No. 11-127). The amendments have cumulatively: extended the commencement, the phase buildout dates and the Development Order expiration date; provided alternative transportation mitigation; amended the entitlements within each phase; updated the Phase 1 proportionate share amount; eliminated the provision for 1,000 elderly units; modified Map H to relocate school and park sites, delete golf course and depict updated wetland delineations; modified the school dedication language and provisions regarding the FDOT S.R. 56 Reevaluation Study (from Meadow Pointe to the eastern project limits); eliminated the Hurricane Public Shelter provision (Condition E.4.a.) and modified the District Park access location from Meadow Pointe Boulevard to S.R. 56 (Condition E.12.c.); and clarified and modified the S.R. 56 construction requirements and timeline in lieu of Phase 1 proportionate share. In accordance with Subsection 380.06(19)(c)2., F.S. (i.e. 2011 legislation) and three Executive Order enacted during 2011, the Phase 1 buildout and Development Order expiration dates were extended by an additional four years and 306 days. The Development Order now expires on November 2, 2038.

The following constitutes the approved/revised phasing schedule:

PHASE	BUILDOUT	OFFICE (Sq. Ft.)	COMMERCIAL (Sq. Ft.)	RESIDENTIAL (Units)
1	11/02/2018	0	220,000	4,520**
2*	2018	100,000	350,000	0
3*	2023	100,000	350,000	0
4*	2027	193,200	241,800	0
TOTAL		393,200	1,161,800	4,520

\* - Specific approval of Phases 2-4 is contingent upon further transportation and air quality analyses.

\*\* - The breakdown of residential uses is as follows: 1,731 Single-Family detached, 912 Villas, 1,715 Townhomes & 162 Multi-Family units.

### PROJECT STATUS

**Development this Reporting Year:** it appears that 44 lots were developed, 70 lots were sold and 27 homes were constructed and received Certificates of Occupancy.

***Cumulative Development:*** the number of developed and platted are 2,160, while 2,043 lots have been sold and 1,990 homes have been constructed and received Certificates of Occupancy. **It is requested that future Annual Reports reflect the overall residential development activities by housing type to coincide with development approvals.** Non-residential development has not been initiated to date.

***Projected Development:*** no specific development activity has been identified for the next reporting year.

### **SUMMARY OF DEVELOPMENT ORDER CONDITIONS**

1. The developer has previously submitted the required *Master Drainage Plan* (Condition E.2.c.); the *Air Quality Impact Analysis* prepared for Phase 1 (Condition E.6.a.); and the *Wetland/Lake Management Plan* (Condition E.3.b.).
2. The Developer is required to conduct semi-annual surface water quality monitoring [Condition E.2.c.(3)] and hydroperiod monitoring [Condition E.3.c.], with results included in each Annual Report, through two years following build out. In the event water levels are insufficient to collect sufficient samples during the Dry Season, alternate sampling collection provisions are specified within the *Monitoring Plan*. Results of Dry Season monitoring (conducted April 26, 2012) and Wet Season monitoring (conducted October 23, 2012) were each submitted in the Annual Report. Low Dissolved Oxygen and raised Alkalinity, pH and Iron levels were recorded and found to be in contrast to Class III water quality standards during the Dry Season Monitoring. During the Wet Season monitoring, low Dissolved Oxygen and Alkalinity levels, below the Class III water quality standards, were each recorded. Similar findings have been acknowledged in all prior, recent monitoring events conducted for the project. As in the past, the Developer's representative has acknowledged that several factors contributed to these results, including: the use of shallow wells for monitoring, "dominant" rainfall amounts shortly prior to the sampling collection and monitoring in warmer climates. As required, monitoring results shall continue to be included with all subsequent Annual Reports rather than submitted under separate cover.
3. The developer submitted the results of the traffic monitoring conducted on October 16-18, 2012. The results revealed that the project generated 1,032 p.m. peak hour trip ends (i.e. 632 Inbound/400 Outbound), which is 31.12% of the 3,316 p.m. peak hour trip ends approved for the project (i.e. 1,977 Inbound/1,339 Outbound).
4. Prior to or in conjunction with Phase 2 approval, the Developer shall establish a *Transportation Systems Management* program to divert trips from the p.m. peak hour and submit a *Housing Affordability and Implementation Plan* in accordance with Conditions E.11.b. & E.16.e., respectively.

### **DEVELOPER OF RECORD**

Wesley Chapel Lakes, Inc., Attention: Jared D. Brown, President and General Partner, 17757 U.S. Highway 19 North, #275, Clearwater, FL 33764 is the entity responsible for adhering to the conditions of the Development Order.

## **DEVELOPMENT ORDER COMPLIANCE**

The project appears to be proceeding in a manner consistent with the Development Order. Pasco County is responsible for ensuring compliance with the terms and conditions of the Development Order.