



ARS

Annual Report Summary

4000 Gateway Centre Boulevard, Suite 100, Pinellas Park, FL 33782
 Phone (727) 570-5151 / FAX (727) 570-5118
 www.tbrpc.org

DRI #240 - HERITAGE HARBOUR MANATEE COUNTY RY 2013-14

On March 21, 2000, the Manatee County Board of County Commissioners granted a Development Order (Ordinance No. 00-19) to U.S. Home Corporation. The Development Order authorized construction of a mixed use development on 2,500± acres located northeast of the I-75/SR 64 intersection, along the southern bank of the Manatee River. Only Phase 1 of the two-phase project was specifically approved.

The Development Order has previously been amended four times, most recently on October 6, 2011 (Ordinance No. 11-31). The amendments have cumulatively: granted Phase 2 approval; extended the Phase 1 & Phase 2 buildout dates; exchanged entitlements between phases; relocated the assisted living facility; added “agriculture” as an approved interim use; increased park acreage by one acre (to 41.2 acres); added 288.7 acres to the project; modified Table 2 footnote to provide an alternative to road improvement “B” (frontage road); increased Phase 2 Retail by 54,900 sq. ft. (to 551,900 sq. ft.); established a Land Use Equivalency Matrix to allow limited exchanges from non-Residential uses (Parcels 19 and/or 20 only) and amongst housing unit types at pre-determined ratios project-wide; added Hotel as an alternative use on Parcels 19 and/or 20; changed the name of the project from “Heritage Sound” to “Heritage Harbour” and the name of the authorized agent/developer from “U.S. Home Corporation” to “Harbourvest, LLC”; modified the internal roadway network and corresponding Master Development Plan revisions. The Developer was the recipient of multiple extensions granted by the legislature.

Manatee County subsequently released a February 4, 2013 correspondence acknowledging additional extensions of the Phase 1 and 2 buildout dates as well as the Development Order expiration dates granted in accordance with four 2012 Executive Orders enacted by the Governor due to Tropical Storms Debby and Isaac. These dates are now March 22, 2019, March 21, 2024 and March 21, 2026 respectively.

The currently-approved phasing schedule is as follows:

LAND USE	PHASE 1 (thru 3/22/2019)	PHASE 2 (thru 3/21/2024)	TOTAL
RESIDENTIAL (Units)	2,550	2,800*	5,350*
S.F. Detached	(1,290)	(980)	(2,270)
S.F. Attached	(500)	(640)	(1,140)
Multi-Family	(760)	(1,180)*	(1,940)*
ACLF (Beds)	0	600	600
RETAIL (Sq. Ft.)	300,000	488,837*	788,837*
OFFICE (Sq. Ft.)	103,250	66,750	170,000
HOTEL (Rooms)	150	150	300

LAND USE	PHASE 1 (thru 3/22/2019)	PHASE 2 (thru 3/21/2024)	TOTAL
MARINA (Slips)	162 [Wet]	300 [Dry]	462 [Wet/Dry]
GOLF (Holes)	36	9	45

* - Entitlements are reflective of a September 27, 2012 Land Use Equivalency Matrix conversion request in which 63,063 sq. ft. of Retail was converted for 350 additional Multi-Family/Apartment units within Phase 2.

The Developer acknowledged the following as part of the RY 2011-12 Annual Report “*we are aware that the vacant 288-acre parcel of land formerly referred to as Stoneybrook East and controlled by Heritage Harbour Development LLC, was previously foreclosed by the bank that held the mortgage and it was subsequently sold to Upper Manatee 288, LLC during the current reporting period.*”

PROJECT STATUS

Development this Reporting Year: 47 single-family detached and 158 multi-family residential units were completed.

Cumulative Development: 1,312 single-family detached units, 181 single-family attached units and 1,331 multi-family units, 28,000 sq. ft. of Office and 45 holes of golf.

Projected Development: no specific development has been identified for the next reporting period.

SUMMARY OF DEVELOPMENT ORDER CONDITIONS

1. The Developer continues to acknowledge that the required S.R. 64 improvements were previously completed and accepted in accordance with Condition 5.B.(1).
2. The Developer submitted the results of a January 30, 2014 traffic monitoring event in accordance with Condition 5.B.(2). The results favorably revealed that the project generated 1,241 p.m. peak hour trips [i.e. 768 Inbound/473 Outbound] as compared to the 5,811 p.m. peak hour external (driveway) trips [i.e. 3,204 Inbound/2,607 Outbound] approved for the project. Such monitoring shall continue annually and be submitted in association with all future Annual Reports.
3. Additionally required upon the issuance of COs for 2,000 residential units (or the equivalent) is the establishment of a “*Transportation Systems Management*” program, as outlined in Condition 5.B.(3). The Program shall include a yearly quantification of actual vehicle trips diverted from peak hour as a result of TSM measure implementation. No such quantification has been provided to date. Alternatively, the Developer has identified that strategies, such as ridesharing, telework, telecommuting and the potential for flex-scheduling, continue to be promoted within the project as means of reducing the number of project-related trips. In fact, a “Resident Education Program” has been established for this purpose and information continues to be disseminated through community newsletters and posted to the Heritage Harbour website. The Developer did acknowledge that a more “in-depth TSM program” will be established to coincide with increased non-residential development, as would be appropriate and acceptable.

4. The Developer has previously submitted a *Wetland Management and Mitigation Plan*, an *Integrated Pest Management Plan*, and a *Hurricane Evacuation and Recovery Plan* in accordance with Conditions 5.C(1)f., 5.C(3)a. and 5.K(3), respectively. The Developer has reported that these Plans were all subsequently approved by Manatee County, as required.
5. The Developer previously acknowledged implementing the measures and requirements associated with the Surface and Ground Water Quality Monitoring Plans approved by Manatee County in 2005, as required by Condition 5.C(3)b. Included with these requirements are the obligation to conduct annual Surface and Groundwater quality monitoring. In 2012, Manatee County did authorize alteration of the monitoring locations with the removal of five stations (i.e. SW-3, SW-8, SW-9, SW-11 & SW-13) from future monitoring as well as the relocation of four others (i.e. SW-6, SW-7, SW-10 & SW-15), as memorialized in a July 2, 2012 correspondence from Mr. Scott Browning, Senior Environmental Specialist with the Manatee County Environmental Protection Division to the Developer's representative (H. Clayton Robertson of Vanasse Hangen Brustlin, Inc.). While not addressed by the Developer as part of the Annual Report, as obligated, Manatee County staff has subsequently confirmed receipt of such monitoring for RY 2013-14. It is hereby requested that the Developer report the status of this monitoring in all future Annual Reports.
6. Condition 5.C(6)a. requires the developer to submit a *Manatee Protection Plan* prior to marina construction.
7. The Developer has previously mitigated the project's impacts on public hurricane shelters [Condition 5.K(4)] and schools [Condition 4.L.(1)] through the prior payments of \$209,664 and \$913,931.00, respectively.

DEVELOPER OF RECORD

Lennar Homes, L.L.C., 10481 Six Mile Cypress Parkway, Ft. Myers, FL 33966 is the firm responsible for adhering to the conditions of the Development Order.

DEVELOPMENT ORDER COMPLIANCE

The project appears to be proceeding in a manner consistent with the Development Order. Manatee County is responsible for ensuring compliance with the terms and conditions of the Development Order.