



ARS

Annual Report Summary

4000 Gateway Centre Boulevard, Suite 100, Pinellas Park, FL 33782

Phone (727) 570-5151 / FAX (727) 570-5118

www.tbrpc.org

**DRI #145 - SOUTHBEND
HILLSBOROUGH COUNTY
RY 2017-18**

On November 25, 1986, the Hillsborough County Board of County Commissioners granted a Development Order to General Homes Corporation for this 777-acre, multi-use development located in the southwest quadrant of the Interstate 75/Big Bend Road (C.R. 672) interchange in south central Hillsborough County. The Development Order granted specific approval of Phase 1 and conceptual approval of Phases 2 and 3, contingent upon further transportation analysis.

The Development Order has been amended 11 times, most recently on June 12, 2018 (Resolution No. R18-059). The amendments have cumulatively: revised the phasing schedule; extended the phase buildout and Development Order expiration dates; granted specific-approval of a revised Phase 2B; added access points to the project's southern and northern boundaries; modified the Tract 1 access points to reflect those approved in the General Development Plan; combined Tract 5 with a portion of Tract 6; revised the location of various project uses; revised the internal roadway network; approved (and subsequently modified) a Land Use Equivalency Matrix; increased Phase 1 Single-Family Residential units by 103 units (to 2,175 total) and Phase 1 Office by 6,600 sq. ft. (to 116,600 sq. ft.); added a 401.41-acre parcel to the project's current southern boundary; consolidated, reconfigured and renamed former Tracts 1, 2, 4 and eastern portion of Tract 15 to Tracts 1a and 1b on the revised Master Development Plan; revised the annual report anniversary date (to June 30th of each year); subdivided former Phase 2A into five subphases; added a 3.52-acre parcel for "water management/retention purposes only"; removed Tracts 8, 21, 22, 23 and the southern 39.7 acres of Tract 7 (approximately 570 acres) in favor of the Waterset DRI (#266) along with the corresponding 1,005 Residential units. The transportation obligations associated with these Residential units were also conveyed to the Waterset DRI; modified the trip threshold for the initiation of traffic count monitoring and the approved number of project trips; authorized the Developer and the County to potentially enter into a Front-Ending Agreement whereby the County would reimburse the Developer, its successors or assigns, "*for any voluntary capital contributions and/or improvements made by the Developer in excess of the Developer's fair share*" relative to Phase 2A; and corresponding Development Order language and map modifications. The phase buildout and Development Order expiration dates were further extended in accordance with 2007 revisions to Subsection 380.06(19)(c), F.S., 2011 legislation (HB 7207), three Executive Orders enacted by the Governor during 2012 on account of Tropical Storms Issac and Debby, two Executive Orders enacted in 2015 to reflect the threat of Tropical Storm Erika as well as the 2018 Development Order Amendment. The Development Order now expires on December 31, 2030.

The following constitutes the *revised* phasing schedule:

PHASE (Buildout)	COMMERCIAL		OFFICE (Sq. Ft.)	HOTEL (Rooms)	RESIDENTIAL (Units)		
	Regional/ General (Sq. Ft.)	Nghbd. (Sq.Ft.)			Single Family	Multi- Fam.	Town- homes
1 12/31/2030	0	116,600	397,925	0	1,020	172	0
2A* 6/11/2023	1,000,000	0	490,120	250	0	0	0
(Subphase 2A-1A)	(0)	(0)	(120,000)	(0)	(0)	(0)	(0)
(Subphase 2A-1B)	(175,000)	(0)	(0)	(125)	(0)	(0)	(0)
(Subphase 2A-2)	(425,000)	(0)	(125,000)	(0)	(0)	(0)	(0)
(Subphase 2A-3)	(400,000)	(0)	(100,000)	(125)	(0)	(0)	(0)
(Subphase 2A-4)	(0)	(0)	(145,120)	(0)	(0)	(0)	(0)
2B 12/31/2030	400,000	100,000	0	500	0	300	322
TOTAL→	1,400,000	216,600	888,045	750	1,020	472	322

* Phase 2A entitlements are geographically located within Tracts 1a, 1b and 15.

PROJECT STATUS

On behalf of Nationwide Realty Investors (NRI), Mr. Robert Maloney submitted a correspondence dated July 31, 2018 in lieu of a formal Annual Report. The correspondence indicated that “no development pursuant to the Development Order has occurred since submission of the July 1, 2016 - June 30, 2017 Annual Report.” Submittal of such correspondence in lieu of a formal Report is authorized under Subsection 380.06(18). Therefore, the following development and compliance representations would be identical to those previously reported, as presented below.

Development this Reporting Year: no development occurred during the reporting period.

Cumulative Development: A total of 1,154 Single-Family residential units have been completed. Other than completion of an elementary school, non-residential development has not been initiated.

Projected Development: the Developer has not identified any construction activities anticipated during the next reporting period.

SUMMARY OF DEVELOPMENT ORDER CONDITIONS

- In accordance with Condition IV.C.1.a., traffic monitoring was last conducted and submitted in association with the RY 2008-09 Annual Report. During that June 2-4, 2009 monitoring period, the project had generated an average of 8,025 of the 25,009 approved daily trips (i.e. ~32.09%) and an average of 703 of the 2,477 approved PM peak hour trip ends (i.e. ~28.38%) over the three-day monitoring period. Monitoring shall resume immediately upon continuation of development.
- Condition IV.C.6. required the Developer to conform to (and monitor) the five Hillsborough Area Regional Transit Authority (Hartline) stipulations regarding: mass transit access; construction of bus shelters and pullout bays including lighting; transit schedule/information displays; and maintenance of landscaping surrounding transit amenities. The fifth provision recognized that Hartline must approve all “details, standards and phasing of all transit amenity provisions.” The RY 2008-09 Annual Report continued to reflect the Developer’s assertion that “there are no routes through the project at this time. At such time as routes are established, the Developer will coordinate with Hartline regarding the specified amenities.”

3. A projectwide *Master Drainage Plan* was previously submitted to and approved by Hillsborough County in accordance with Condition IV.D.5.
4. Condition D.9. requires quarterly surface water quality monitoring and submittal thereof. Turbidity monitoring is a subset of this monitoring requirement. The last surface water quality monitoring submitted was conducted on August 21, 2008, December 3, 2008, February 3, 2009 and May 20, 2009 and provided to all relevant agencies (including TBRPC) under separate cover. As appropriate, the Developer did acknowledge that surface water quality monitoring has temporarily been suspended due to lack of development activity. It is requested that, once resumed, the Council's copies of the results of all future water quality monitoring be submitted in conjunction with respective Annual Reports rather than transmitted under separate cover.
5. In accordance with Condition D.14., the Developer submitted the revised *Surface Water Monitoring Plan* and the *Groundwater Monitoring Plan*, reflective of the 401.43-acre expansion, in conjunction with the RY 2006-07 Annual Report.
6. In accordance with Condition IV.H.1., the Developer shall document the discussions with the Hillsborough County Office of Emergency Management and the Greater Tampa Chapter of the American Red Cross regarding the feasibility of designating the Mall or Hotel facilities as public hurricane evacuation shelters upon issuance of their respective Certificates of Occupancy. It is hereby stated that a more formal *Hurricane Evacuation Plan* will be required upon development of the project's non-residential components of development in accordance with Condition IV.H.1.
7. The Developer previously submitted a *Hurricane Evacuation Preparedness Plan* in conjunction with the RY 2006-07 Annual Report. While the Plan was submitted in accordance with Condition IV.H.2., published information within the Plan, such as telephone numbers, public hurricane shelters and evacuation zones, should be periodically verified and updated to ensure that the Plan and its content remain accurate and valid. The web site "www.tampabaydisaster.org " may serve as a good resource for updating this information since the site is routinely updated to reflect current hurricane preparation, evacuation and recovery activities as well as site vulnerability information for the entire Tampa Bay Region.

DEVELOPER OF RECORD

The following parties are the Developers of Record responsible for adhering to the terms and conditions of the Development Order. The first firm identified is responsible for submittal of the Annual Report.

NRI Equity Tampa LLC % Robert Maloney, Vice President 375 N. Front Street, Suite 200 Columbus, OH 43215	Bayview Properties Ltd. LLP % Nylah Thompson Post Office Box 2448 Plant City, FL 33564
--	---

DEVELOPMENT ORDER COMPLIANCE

The project appears to be proceeding in a manner consistent with the Development Order. Hillsborough County is responsible for ensuring compliance with the terms and conditions of the Development Order.